



MEO Australia Limited

ABN 43 066 447 952

Level 23
500 Collins Street
Melbourne Victoria 3000
Australia

Tel: +61 3 8625 6000
Fax: +61 3 9614 0660
Email: admin@meoaustralia.com.au
Website: www.meoaustralia.com.au

ASX & Media Release

Blackwood-2 Progress Report No.5

Key Points:

- Preparing to drill ahead in 216mm (8½”) hole at 3,150mMDRT

MELBOURNE, AUSTRALIA (29th November, 2013)

MEO Australia Limited (ASX: **MEO**; OTCQX: **MEOAY**) advises that at 06:00 Darwin time on Friday 29th November, the Ensco 104 jack up drilling rig was preparing to drill ahead in 216mm (8½”) hole at 3,150mMDRT.

Operational progress since the previous report is summarised in the table below.

Progress Summary

Progress since last report:

- Secured rig for approaching tropical low
- Completed weather standby period and commenced preparations to drill ahead

Present Operation (at 06:00 Darwin time, 29th November 2013) :

- Preparing to drill ahead in 216mm (8½”) hole at 3,150mMDRT

Outlook:

- Drill 216mm (8½”) hole to approximately 3,360mMDRT (Total Depth)

Background

The Blackwood-2 appraisal well is located approximately 8km from the Blackwood-1 discovery well. Further information regarding the NT/P68 Exploration Permit is available on the MEO website.

The drilling of Blackwood-2 is an obligation under the NT/P68 Farm-in Agreement (FIA) dated 17th May 2011 between Eni Australia Limited (Eni) and MEO. Under the FIA and subsequent amendment, MEO's 50% participating interest share of the costs of the well will be carried.

Jürgen Hendrich
Managing Director & Chief Executive Officer

*mMDRT = metres measured depth below rotary table. This datum is 36.6m above sea level.